BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Developmental Works to Vivekananda Park in Ward no-03

MEASUREMENT SHEET: **RA BILL 1ST & PART BILL**

Name of Agency: M/s. K.R.I.D.L

Measurements recorded on: 23-09-2017

From	To	Description	Unit	No.	Length, m	Width, m	Depth, m	Quantity	Remarks
Item No.04		Providing and constructing granite / trap / basalt size stone masonry in superstructure with cement mortar & edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, scaffolding, curing complete as per specifications. KBS 5.1.13 - do - with cement mortar 1:4 (I No-34.10.2,P No-254)							
			Cum						
		Gallery South Side 1st Step		1	71.10	0.45	0.50	16.00	
		Gallery South Side 2nd Step		1	71.10	0.90	0.95	60.79	
		Stage Wall		1	12.50	0.75	1.50	14.06	
		Stage Wall		1	8.45	0.45	0.60	2.28	
		Change Room		1	9.10	0.45	0.45	1.84	
		New Gallery West Side 1st Step		1	77.00	0.45	0.65	22.52	
		New Gallery West Side 2nd Step		1	78.00	0.45	1.10	38.61	
		New Gallery West Side 3rd Step		1	79.00	0.45	1.55	55.10	
		New Gallery West Side 4th Step		1	81.00	0.90	2.00	145.80	
		North side Compound wall Gate Right		1	68.60	0.45	0.60	18.52	
		North side Compound wall Gate Left side		1	53.80	0.45	0.45	10.89	
		Total						386.43	
		Deduction for Column							
		West side		15	0.90	0.45	1.90	11.54	
		South side		14	0.90	0.45	1.00	5.67	
								17.21	
								369.21	

Checked.

E.E. (Project)

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore
Contractor

Assisant Executive Engineer,
Project Division

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore
Executive Engineer,
Project Division, Yelahanka Zone

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Developmental Works to Vivekananda Park in Ward no-03

(25)

MEASUREMENT SHEET: **RA BILL 1ST & PART BILL**

Name of Agency: M/s. K.R.I.D.L

Measurements recorded on: 25-10-17

From	To	Description	Unit	No.	Length, m	Width, m	Depth, m	Quantity	Remarks
Item No.07		KSRRB M300-Construction of Embankment with Material Gravel/Murrum KSRRB M300-53. Construction of embankment with approved material Gravel /Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density. MORTH Specification No. 305.(BCSR 2016-2017, Page 148, Item No 19.60)							
			Cum						
		West Side							
		Step-1		1	75.00	0.45	0.90	30.38	
		Step-2		1	75.00	0.45	1.35	45.56	
		Step-3		1	75.00	0.45	1.80	60.75	
		Low Lying Length		3	40.00	0.45	0.50	27.00	
		South side Step-1		1	71.00	0.45	1.05	33.55	
		Play Area		1	71.00	63.00	0.30	1341.90	
		behind Basket ball court		1	20.00	8.00	0.30	48.00	
		Towards Valliball court		1	24.00	10.00	0.30	72.00	
								1659.14	

Checked
E.E. (Project)

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore
Contractor

Assisant Executive Engineer,
Project Division

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore
Executive Engineer,
Project Division, Yelahanka Zone

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Developmental Works to Vivekananda Park in Ward no-03

(31)

MEASUREMENT SHEET: RA BILL 1ST & PART BILL

Name of Agency: M/s. K.R.I.D.L

Measurements recorded on: 02-11-17

From	To	Description	Unit	No.	Length, m	Width, m	Depth, m	Quantity	Remarks
Item No.13		Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of curing - do - minimum width of 900mm (BCSR 2016-2017, Page 109, Item No 14.61.2)							
			Sqm						
		West side							
		For Gallery 1st Steps - Tread		1	77.00	0.90		69.30	
		Riser		1	77.00	0.45		34.65	
		For Gallery 2nd Steps - Tread		1	78.00	0.90		70.20	
		Riser		1	78.00	0.45		35.10	
		For Gallery 3rd Steps - Tread		1	79.00	0.90		71.10	
		Riser		1	79.00	0.45		35.55	
		For Gallery 4th Steps - Tread		1	81.00	0.90		72.90	
		Riser		1	81.00	0.45		36.45	
		South Side							
		For Gallery 1st Steps - Tread		1	71.00	0.90		63.90	
		Riser		1	71.00	0.45		31.95	
		For Gallery 2nd Steps - Tread		1	71.00	0.90		63.90	
		Riser		1	71.00	0.45		31.95	
		Green Room		1	3.70	2.66		9.84	
		Stage		1	8.00	8.00		64.00	
		Column south side		15	2.70	0.16		6.48	
		West side		14	2.70	0.07		2.65	
		Intermediate steps		12	1.20	0.45		6.48	
								706.40	

Checked.

E.E. (Project)

Contractor

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Assisant Executive Engineer,
Project Division

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Executive Engineer,
Project Division, Yelahanka Zone